

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	April 2026					May 2026											
							11	16	21	26	31	5	10	15	20	25	30	5	10	15	20	25	
1	➔	RICE BLVD (KIRBY TO MAIN) _ Prelim Sched	58 days	Wed 3/11/26	Fri 5/29/26		[Gantt bar from 3/11/26 to 5/29/26]																
2	➔	RICE BLVD (MAIN TO SHEPHERD)	24 days	Wed 3/11/26	Mon 4/13/26		[Gantt bar from 3/11/26 to 4/13/26]																
3	➔	Set Up Traffic Control / Mobilize	1 day	Wed 3/11/26	Wed 3/11/26		[Task bar from 3/11/26 to 3/11/26]																
4	➔	E Bound - Mill 3in	5 days	Wed 3/11/26	Tue 3/17/26	3SS	[Task bar from 3/11/26 to 3/17/26]																
5	➔	E Bound - Level Up 1in	3 days	Wed 3/18/26	Fri 3/20/26	4	[Task bar from 3/18/26 to 3/20/26]																
6	➔	E Bound - Overlay 2in	4 days	Mon 3/23/26	Thu 3/26/26	5	[Task bar from 3/23/26 to 3/26/26]																
7	➔	W Bound - Mill 3in	5 days	Fri 3/27/26	Thu 4/2/26	6	[Task bar from 3/27/26 to 4/2/26]																
8	➔	W Bound - Level Up 1in	3 days	Fri 4/3/26	Tue 4/7/26	7	[Task bar from 4/3/26 to 4/7/26]																
9	➔	W Bound - Overlay 2in	4 days	Wed 4/8/26	Mon 4/13/26	8	[Task bar from 4/8/26 to 4/13/26]																
10	➔	RICE BLVD (SHEPHERD TO KIRBY - SKIP GREENBRIAR TO MORNING SIDE BLOCK)	24 days	Tue 4/14/26	Fri 5/15/26		[Gantt bar from 4/14/26 to 5/15/26]																
11	➔	Set Up Traffic Control / Mobilize	1 day	Tue 4/14/26	Tue 4/14/26		[Task bar from 4/14/26 to 4/14/26]																
12	➔	E Bound - Mill 3in	5 days	Tue 4/14/26	Mon 4/20/26	11SS	[Task bar from 4/14/26 to 4/20/26]																
13	➔	E Bound - Level Up 1in	3 days	Tue 4/21/26	Thu 4/23/26	12	[Task bar from 4/21/26 to 4/23/26]																
14	➔	E Bound - Overlay 2in	4 days	Fri 4/24/26	Wed 4/29/26	13	[Task bar from 4/24/26 to 4/29/26]																
15	➔	W Bound - Mill 3in	5 days	Thu 4/30/26	Wed 5/6/26	14	[Task bar from 4/30/26 to 5/6/26]																
16	➔	W Bound - Level Up 1in	3 days	Thu 5/7/26	Mon 5/11/26	15	[Task bar from 5/7/26 to 5/11/26]																
17	➔	W Bound - Overlay 2in	4 days	Tue 5/12/26	Fri 5/15/26	16	[Task bar from 5/12/26 to 5/15/26]																
18	➔	Striping	11 days	Fri 5/15/26	Fri 5/29/26		[Gantt bar from 5/15/26 to 5/29/26]																
19	➔	Temporary Striping	1 day	Fri 5/15/26	Fri 5/15/26		[Task bar from 5/15/26 to 5/15/26]																
20	➔	Thermoplastic Permmant Striping	1 day	Fri 5/29/26	Fri 5/29/26		[Task bar from 5/29/26 to 5/29/26]																
21	➔																						
22	➔																						
23	➔?	Notes																					
24	➔?	Maintain min 2% cross slope for positive drainage																					
25	➔?	Level-up course will be placed as needed to ensure a smooth riding surface where existing roadway is																					
26	➔?	All thicknesses and qtys to be verified by COH inspector																					
27	➔?	NO base repair unless otherwise instructed in writing from COH																					
28	➔?	This schedule assumes favorable weather conditions. Additional days may be required due to inclement																					

Project: msproj11 Date: Mon 3/2/26	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			